CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.06/NVP/CEMENT/2013-14

Date: 05.03.2014

TEST REPORT

CLIENT	:	**Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
AGENCY	:	**Mr. Ninganagowda .V. Patil,** Contractor, Bangalore.
NAME OF THE WORK	:	Improvements to roads and drains at Chanukya Layout Right side in Ward No.06 Thanisandra village limits, BBMP, Bangalore.
REFERENCE	:	AEE/BTP/(WO)/520/2013-14 Dated: 03.03.2014
SAMPLE ID	:	CEMENT
SAMPLES SUPPLIED BY	:	AGENCY

The results of the tests conducted on the cement sample are as follows:

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-1989
1	a) Initial Setting Time	IS-4031 (Part -5)	135 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5)	480 Minutes	Not More than 600 Minutes
2	Soundness	IS-4031 (Part 3) by the Le-Chatelier method	1 mm	Not more than 10 mm
3	Standard Consistency	IS-4031 (Part -4)	26.50 %	-

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 15 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬೆಂಗಳೂರು-24

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.06/NVP/AGG/2013-14 : 05.03.2014

TEST REPORT ON FINE AGGREGATES (SAND)
IS 383-1970 (RA- 2002)

Client : **Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.

Agency : **Mr. Ninganagowda .V. Patil,** Contractor, Bangalore.

Name of Work : Improvements to roads and drains at Chanukya Layout Right side in Ward No.06 Thanisandra village limits, BBMP, Bangalore.

Reference : AEE/BTP/(WO)/520/2013-14 Dated: 03.03.2014

Date of Testing : 05.03.2014

Material : Sand Total Wt. of Aggregates **2000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits For Zone-II
10	0	0	0	100	100
4.75	86	4.3	4.3	95.7	90-100
2.36	251	12.6	16.9	83.2	75-100
1.18	330	16.5	33.4	66.7	55-90
600 Micron	515	25.8	59.1	40.9	35-59
300 Micron	423	21.2	80.3	19.8	8-30
150 Micron	286	14.3	94.6	5.5	0-10

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬೆಂಗಳೂರು-24

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.06/NVP/AGG/2013-14 : 05.03.2014

TEST REPORT ON COARSE AGGREGATES
IS 383-1970 (RA- 2002)

Client : **Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.

Agency : **Mr. Ninganagowda .V. Patil,** Contractor, Bangalore.

Name of Work : Improvements to roads and drains at Chanukya Layout Right side in Ward No.06 Thanisandra village limits, BBMP, Bangalore.

Reference : AEE/BTP/(WO)/520/2013-14 Dated: 03.03.2014

Date of Testing : 05.03.2014

Material : 40mm Aggregates

Total Wt. of Aggregates in gms **25400**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits
80	0	0	0.0	100	100
40	1012	4.0	4.0	96.02	95-100
20	16490	64.9	68.9	31.09	30-70
10	5102	20.1	89.0	11.01	10-35
4.75	2485	9.8	98.8	1.22	0-5

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು-24

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.06/NVP/CUBE/2013-14 11.04.2014

TEST REPORT ON CONCRETE CUBES

Client	: **Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
Agency	: **Mr. Ninganagowda .V. Patil,** Contractor, Bangalore.
Name of the work	: Improvements to roads and drains at Chanukya Layout Right side in Ward No.06 Thanisandra village limits, BBMP, Bangalore.
Reference	: AEE/BTP/(WO)/520/2013-14 Dated: 03.03.2014
Sample ID	: Pavement Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{20}
Compressive Strength as on	: 28^{th} day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	14.03.2014	11.04.2014	8.162	476.5	21.18
2	14.03.2014	11.04.2014	8.398	509.2	22.63
3	14.03.2014	11.04.2014	8.234	489.3	21.75

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬೆಂಗಳೂರು-24

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.06/NVP/CUBE/2013-14 16.04.2014

TEST REPORT ON CONCRETE CUBES

Client	: **Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
Agency	: **Mr. Ninganagowda .V. Patil,** Contractor, Bangalore.
Name of the work	: Improvements to roads and drains at Chanukya Layout Right side in Ward No.06 Thanisandra village limits, BBMP, Bangalore.
Reference	: AEE/BTP/(WO)/520/2013-14 Dated: 03.03.2014
Sample ID	: Pavement Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{20}
Compressive Strength as on	: 28^{th} day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	19.03.2014	16.04.2014	8.245	476.3	21.17
2	19.03.2014	16.04.2014	8.498	510.6	22.69
3	19.03.2014	16.04.2014	8.364	489.5	21.76

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು-24

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.06/NVP/CUBE/2013-14 19.04.2014

TEST REPORT ON CONCRETE CUBES

Client	: **Asst. Executive Engineer,** Byatarayanapura Sub Division, BBMP, Bangalore.
Agency	: **Mr. Ninganagowda .V. Patil,** Contractor, Bangalore.
Name of the work	: Improvements to roads and drains at Chanukya Layout Right side in Ward No.06 Thanisandra village limits, BBMP, Bangalore.
Reference	: AEE/BTP/(WO)/520/2013-14 Dated: 03.03.2014
Sample ID	: Pavement Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{20}
Compressive Strength as on	: 28^{th} day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	22.03.2014	19.04.2014	8.135	477.5	21.22
2	22.03.2014	19.04.2014	8.384	506.4	22.51
3	22.03.2014	19.04.2014	8.275	495.3	22.01

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು-24

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.